

PROJECT SUMMARY


Hwy 60
 Windom to west of Mountain Lake
 Bridge 8260
 State Project No. 1703-69



Primary Purpose:

Regional & Community Improvement Priority

Investment Category:



Project Description:

This project completes Hwy 60 as a four-lane divided roadway between the eastern edge of Windom and the west end of the existing four-lane section of Mountain Lake. This includes construction through Bingham Lake.

Recent Changes and Updates

The project received municipal consent on the layout from the city of Bingham Lake. The consultant that will do the final design was procured. The letting was moved to an earlier date to support MnDOT's optimized letting goals. The cost estimate was lowered because contingencies for poor soils and retaining walls were reduced.

Project History:

The Final Scoping Report was completed in 2013. The development of the formal geometric layout is underway. The work proposed under this project was originally addressed in an Environmental Impact Statement approved in 1983. Initial phases of the work identified in the 1983 EIS were completed. A supplemental final EIS was completed in 2012.

Total Project Cost Estimate (millions)

Date in which the project entered into the STIP: 2013

	<u>Baseline Est.</u>	<u>Current Est.</u>
Construction Letting:	\$ 27.1	\$ 25.3
Other Construction Elements:	\$ 3.0	\$ 2.3
Engineering:	\$ 4.9	\$ 4.6
Right of Way:	\$ 1.5	\$ 2.1
Total:	\$ 36.5	\$ 34.3

Construction cost estimates are adjusted to the mid-year of construction, using inflation rates provided by OTSM.

Key Cost Estimate Assumptions:

Standard practices were used to develop the cost estimates for this project. The estimate is based on bituminous pavement and retaining wall system at Warren Pond. It includes a contingency based on using a concrete pavement option.

Project Risks:

The investigations on soils and foundations were not been completed. Embankment designs at Clear Lake and Warren Pond may have considerable costs and may need to be approved by the regulatory agencies.

Schedule:

Environmental Approval Date: 11/23/2012
 Municipal Consent Approval Date: 05/04/2015
 Geometric Layout Approval Date: Pending Approval
 Construction Limits Established Date: 04/22/2015
 Original Letting Date: 02/24/2017
 Current Letting Date: 12/16/2016
 Construction Season: 2017 / 2018
 Estimated Substantial Completion: Fall 2018



Minnesota Department of Transportation
 District 7
 2151 Bassett Drive
 (507) 304-6100

District Engineer: Greg Ous
Project Manager: Peter Harff

Revised Date: 12/15/2015