



Winona Bridge Project Status Update

Agenda

02/16/16



1. Municipal Consent Letter – June 30, 2013
 - City Estimated Costs \$713,000 (*very much subject to change*).
 - Includes:
 - Signal at 4th - Winona (50%).
 - Right Turn Lane from 4th to Huff (50%).
 - Trail / Park / Landscaping Amenities (\$200,000).
 - Construction Engineering (8%).
2. Municipal Consent Public Hearing – August 2013
 - Leap of Faith.
3. Work Package #4 Cooperative Cost Agreement
 - \$280,192 Final Amount.
 - Added Signal at 4th – Huff (25%).
 - Reconstruction South Side of 4th Street in front of YMCA.
 - Storm water Pond Maintenance for excess ROW drainage designs.
 - Paid for by nearly all State Aid monies.
 - <\$3,000 Local Funds.
 - Remaining balance from early estimate:
 - \$432,808.
4. Work Package #5 Cooperative Agreement
 - Colored Handouts.
 - Includes:
 - South Plaza to Levee Trail connection.
 - Actual RR x-ing costs not included (done by RR directly for city).
 - \$390,129.08 Maximum MnDOT Roadway Aesthetic Contribution.
 - Estimated City Cost: \$421,000
 - Audubon Lights Out Program (<http://mn.audubon.org/lights-out-program>)
 - Excess Right of Way – First Rights after *Right of First Refusal*.
 - Same Maintenance Responsibilities as previous Cooperative Agreement.
5. Project Status Handout