


PROJECT SUMMARY

Hwy 63
 Hwy 16 to south end of Root River Bridge (Stewartville)
 Bridge 50001, &, 50002
 State Project No. 5006-19


Substantially Complete



Primary Purpose:

Performance-based Need: Pavement, Bridge & District Safety Plan

Investment Category:



Project Description:

This project consists of a mill and overlay for 10 miles on Hwy 63 from Hwy 16 to Stewartville. Additionally, the project includes bridge rehabilitations at Deer Creek and Bear Creek, culvert replacements, a pedestrian ramp reconstruction in Stewartville, and safety improvements in Racine.

Recent Changes and Updates

This project was merged with two other projects: a safety improvement project and a bridge rehabilitation project within the same corridor. The current estimate reflects the bid amount. Design risks were removed from 'Risks' as project construction is complete.

Project History:

The urban section in Stewartville was regraded in 1993 and then overlaid in 2006. The current pavement condition for this segment indicates a need for improvement.

Total Project Cost Estimate (millions)

Date in which the project entered into the STIP: 2010

	<u>Baseline Est.</u>	<u>Current Est.</u>
Construction Letting:	\$ 4.7	\$ 5.3
Other Construction Elements:	\$ 0.0	\$ 0.0
Engineering:	\$ 0.9	\$ 1.0
Right of Way:	\$ 0.0	\$ 0.0
Total:	\$ 5.6	\$ 6.3

Construction cost estimates are adjusted to the mid-year of construction, using inflation rates provided by OTSM.

Key Cost Estimate Assumptions:

The current estimate reflects the bid amount.

Project Risks:

There are currently no outstanding risks on this project.

Schedule:

Environmental Approval Date: 10/10/2013
 Municipal Consent Approval Date: N/A
 Geometric Layout Approval Date: 9/27/2014
 Construction Limits Established Date: 07/01/2014
 Original Letting Date: 01/24/2014
 Current Letting Date: 01/24/2014
 Construction Season: 2014
 Estimated Substantial Completion: 08/01/2014



Minnesota Department of Transportation
 District 6
 2900 48th Street NW
 (507) 286-7500

District Engineer: Jeffrey Vlaminc
Project Manager: Kjersti Anderson

Revised Date: 12/15/2015