



## Description of Roadway & Bridge Work by Phases:

- Phase 1) The contractor will prepare the project site for Phase 2 work which includes shoulder work on Highway 101, re-routing the Bluff Creek channel, and work on Highway 61.
- Phase 2) Work will begin on the substructure (foundation) for the Highway 101 bridge and the construction of the new roundabout area with deep soil corrections.
- Phase 3) Construction of the Highway 101 bridge substructure (foundation) continues and work on Highway 61 (Flying Cloud Drive) will extend west to the intersection of State Highway 101 North.
- Phase 4) Construction of the Highway 101 bridge will transition to completion of the bridge deck and work on Highway 61 (Flying Cloud Drive) will extend further west past Bluff Creek Drive.
- Phase 5) Traffic will be shifted to the new Highway 101 bridge and Highway 61 in order to complete the removal of the former Highway 101 roadway and bridge and some work on Highway 61 will be completed under traffic.

Expect periodic road closures and flagging throughout the project. Check the project website for the most current information, including detour routes: [www.dot.state.mn.us/metro/projects/hwy101river](http://www.dot.state.mn.us/metro/projects/hwy101river)