

**2013 MnROAD Reconstruction
Engineer's Update
For the Week of May 28, 2013**

This was a short week due to the Memorial Day holiday. Surveying was completed on Cells 60-63, 13 and 40. Cells 60-63 also had string line placed for bituminous grinding.



Cell 13 Stakes

Milling was completed on Cells 60-63 on Wednesday. The surface was reported to be in good condition and no patching will be required prior to paving. The string lines will remain for paving. Strings will be placed in Cell 40 on Monday, June 3rd.

Cell 13 still requires some aggregate removal prior to paving. Aggregate will be removed after paving Cells 60-63.

The recycled concrete mix design was submitted to MnDOT on Thursday. The fiber mix designs for Cells 40 and 60-63 were redone with an increased fiber content (6.5 lbs) and are expected to be submitted to MnDOT on Tuesday, June 4th. MnDOT will be asked to give priority to reviewing this mix design to accommodate the paving schedule.

Paving on Cell 40 is expected to commence late next week. Note that **safety glasses** are required in addition to boots, vests and hard hats for personnel in the area during concrete paving.

Bruce Tanquist, P.E.
Project Manager
bruce.tanquist@state.mn.us
651-366-5422