

**2013 MnROAD Reconstruction
Engineer's Update
For the Week of July 1, 2013**

The transitions for Cell 40 and the shoulders for Cells 13 and 60-63 were paved on Monday, July 1, 2013.



Cell 40 East Transition

Grading was completed on Wednesday, July 3. Sweeping and general cleanup are scheduled to be finished on Friday, July 5.

Erosion Control is scheduled for Monday, July 8, and bituminous fog sealing is planned for Monday, July 8 or Tuesday, July 9.

Dynamic sensors, noise, texture, deflections, and other testing began this week and will continue next week.

Bruce Tanquist, P.E.
Project Manager
bruce.tanquist@state.mn.us
651-366-5422