


PROJECT SUMMARY


Hwy 92 & Hwy 222
From Hwy 59 to Trail
State Project No. 6305-18



Primary Purpose:

Performance-based Need: Pavement Condition

Investment Category:



Project Description:

The project consists of resurfacing 21 miles of highway and replacing 3 culvert crossings.

Recent Changes and Updates

This is a new project added to the 2016-2019 STIP. The project was scoped and a baseline estimate was prepared.

Project History:

The pavement ride quality on Hwys 92 and 222 has fallen below an acceptable level. There are centerline culverts and entrance culverts that are in poor condition and may fail. The project extends the useful service life of the pavement, provides a smooth surface and lowers the risk of culvert failures.

Total Project Cost Estimate (millions)

Date in which the project entered into the STIP: 2016

	<u>Baseline Est.</u>	<u>Current Est.</u>
Construction Letting:	\$ 4.4	\$ 4.4
Other Construction Elements:	\$ 0.2	\$ 0.2
Engineering:	\$ 0.8	\$ 0.8
Right of Way:	\$ 0.0	\$ 0.0
Total:	\$ 5.4	\$ 5.4

Construction cost estimates are adjusted to the mid-year of construction, using inflation rates provided by OTSM.

Key Cost Estimate Assumptions:

The estimate was developed based on 2014 historical cost data and uses an inflation factor tied to the midpoint of the construction season.

Project Risks:

If the duration of the project causes traffic problems, the pace of the project may have to be changed.

Schedule:

Environmental Approval Date: Pending Approval
Municipal Consent Approval Date: Not Needed
Geometric Layout Approval Date: Not Needed
Construction Limits Established Date: Pending Approval
Original Letting Date: 12/15/2017
Current Letting Date: 12/15/2017
Construction Season: 2018
Estimated Substantial Completion: Nov, 2018



Minnesota Department of Transportation
District 2
3920 Highway 2 West
(218) 755-6500

District Engineer: Craig Collison
Project Manager: Brandy Pemberton

Revised Date: 12/15/2015