


PROJECT SUMMARY


Hwy 10
 Clear Lake to Big Lake
 State Project No. 7102-133



Primary Purpose:

Performance-based Need: Pavement Condition

Investment Category:



Project Description:

Resurfacing of eastbound lanes of 4-lane expressway between Clear Lake and Big Lake.

Total Project Cost Estimate (millions)

Date in which the project entered into the STIP: 2015

	<u>Baseline Est.</u>	<u>Current Est.</u>
Construction Letting:	\$ 5.7	\$ 5.7
Other Construction Elements:	\$ 0.0	\$ 0.0
Engineering:	\$ 1.1	\$ 1.1
Right of Way:	\$ 0.0	\$ 0.0
Total:	\$ 6.8	\$ 6.8

Construction cost estimates are adjusted to the mid-year of construction, using inflation rates provided by OTSM.

Recent Changes and Updates

None.

Project History:

The project was programmed to address deteriorating pavement.

Key Cost Estimate Assumptions:

The baseline estimate is based on estimated quantities and average bid prices.

Project Risks:

Need to determine if additional right of way will be needed at Sherburne Co. Hwy 23 and other planned right-turn lane extensions.

Schedule:

Environmental Approval Date: Not Needed
 Municipal Consent Approval Date: Not Needed
 Geometric Layout Approval Date: Not Needed
 Construction Limits Established Date: Not Needed
 Original Letting Date: 11/16/2018
 Current Letting Date: 4/27/2018
 Construction Season: 2018
 Estimated Substantial Completion: 2018



Minnesota Department of Transportation
 District 3
 7694 Industrial Boulevard
 (218) 828-5700

District Engineer: Dan Anderson
Project Manager: Eric Schiller

Revised Date: 12/15/2015