


PROJECT SUMMARY

I-35E

Little Canada Rd in Little Canada to Ramsey County Rd J in White Bear Lake
State Project No. 6281-47


<http://www.dot.state.mn.us/metro/projects/i35vadnaisheights/index.html>



Primary Purpose:

Twin Cities Mobility: Managed Lanes

Investment Category:



Project Description:

I-35E MnPASS extension from Little Canada Road to CSAH 96 in both directions (with exceptions in the I35E/694 Commons areas) and north to County Road J for the northbound lane only.

Recent Changes and Updates

This is the first year this project is being included in this report because it is being added to SFY 2016 of the 2016-2019 STIP.

Project History:

This project is an extension of the I-35E MnPASS lane along I-35E, from Little Canada Road to CSAH 96 in both directions (with exceptions in the I35E/694 Commons areas) and north to County Road J for the northbound lane only. Where the Goose Lake Bridge Project will take place a MnPASS lane will already be added.

The Goose Lake Road Bridges project number is SP 6281-25 and is included as a separate entry in this report.

Project funded comes from a Managed Lane setaside and Chapter 152 Transit Advantage bonds.

Total Project Cost Estimate (millions)

Date in which the project entered into the STIP: 2016

	<u>Baseline Est.</u>	<u>Current Est.</u>
Construction Letting:	\$ 19.4	\$ 19.4
Other Construction Elements:	\$ 0.0	\$ 0.0
Engineering:	\$ 3.3	\$ 3.3
Right of Way:	\$ 0.3	\$ 0.3
Total:	\$ 23.0	\$ 23.0

Construction cost estimates are adjusted to the mid-year of construction, using inflation rates provided by OTSM.

Key Cost Estimate Assumptions:

Standard practices were used to develop cost estimates for this project.

Project Risks:

Project is timed with other area project, especially the Goose Lake Bridge project (6281-25). This area has high traffic flow and staging must be carefully planned to minimize accidents during construction. Potential impacts of environmentally sensitive areas.

Schedule:

Environmental Approval Date: December 2015
Municipal Consent Approval Date: February 2015
Geometric Layout Approval Date: pending
Construction Limits Established Date: pending
Original Letting Date: 42454
Current Letting Date: 03/25/16
Construction Season: 2016
Estimated Substantial Completion: 2016



Minnesota Department of Transportation
District M
1500 West County Road B2
(651) 234-7500

District Engineer: Scott McBride
Project Manager: Dale Gade

Revised Date: 12/15/2015