


PROJECT SUMMARY

Hwy 37

From Highway 169 in Hibbing to Highway 53


State Project No. 6947-50



Primary Purpose:

Performance-based Need: Pavement Condition

Investment Category:



6947-50

Project Description:

Pavement resurfacing and drainage improvements on Highway 37 from Hibbing to the interchange with Highway 53.

Total Project Cost Estimate (millions)

Date in which the project entered into the STIP: 2014

	<u>Baseline Est.</u>	<u>Current Est.</u>
Construction Letting:	\$ 4.2	\$ 5.0
Other Construction Elements:	\$ 0.4	\$ 0.5
Engineering:	\$ 0.8	\$ 1.1
Right of Way:	\$ 0.0	\$ 0.0
Total:	\$ 5.4	\$ 6.6

Construction cost estimates are adjusted to the mid-year of construction, using inflation rates provided by OTSM.

Recent Changes and Updates

A project scoping report was completed in January 2015.

Project History:

This segment of roadway was originally graded and paved in 1950. Since then, there were numerous spot improvements performed. Most recently, a resurfacing was performed on the west half in 1995 and the east half was resurfaced in 2001.

Key Cost Estimate Assumptions:

The current estimate was prepared in January of 2015. The estimate includes costs for pavement resurfacing and drainage improvements. The cost change is because 7.7 miles of paving was added but the resurfacing of the shoulders was also eliminated.

Project Risks:

There is the potential for contaminated materials at a former gas station at the intersection of South County Road 25.

Schedule:

Environmental Approval Date: Pending Approval
 Municipal Consent Approval Date: Not Needed
 Geometric Layout Approval Date: Not Needed
 Construction Limits Established Date: Pending Approval
 Original Letting Date: 05/19/2017
 Current Letting Date: 03/24/2017
 Construction Season: 2017
 Estimated Substantial Completion: Fall 2017



Minnesota Department of Transportation
 District 1
 1123 Mesaba Ave
 (218) 725-2700

District Engineer: Duane Hill
Project Manager: Michael Kalnbach

Revised Date: 12/15/2015