


PROJECT SUMMARY


Hwy 91
 Hwy 30 in Lake Wilson to Bridge #9094, just north of Hwy 14
 Bridge 9094
 State Project No. 5108-12



Primary Purpose:

Performance-based Need: Pavement and Bridge Condition

Investment Category:



Project Description:

This project is a mill and overlay of approximately 23 miles from Hwy 30 in Lake Wilson to Hwy 23. It also includes the replacement of Bridge 9094.

Recent Changes and Updates

First year in report.

Project History:

This project is tied with two other 2019 projects on Hwy 91, one of which is in District 7.

Total Project Cost Estimate (millions)

Date in which the project entered into the STIP: 2015

	<u>Baseline Est.</u>	<u>Current Est.</u>
Construction Letting:	\$ 7.1	\$ 7.1
Other Construction Elements:	\$ 0.2	\$ 0.2
Engineering:	\$ 1.1	\$ 1.1
Right of Way:	\$ 0.0	\$ 0.0
Total:	\$ 8.4	\$ 8.4

Construction cost estimates are adjusted to the mid-year of construction, using inflation rates provided by OTSM.

Key Cost Estimate Assumptions:

Engineering estimates reflect 20% of construction letting. This project does have right of way costs, but they are expected to be less than \$0.1M.

Project Risks:

No known significant project risks. Relatively minor cost risk for culverts scoped for liners, may need to be replaced. Pedestrian improvements (ADA) in the urban section may incur costs for unknown issues.

Schedule:

Environmental Approval Date: Not Complete
 Municipal Consent Approval Date: NA
 Geometric Layout Approval Date: Not Complete
 Construction Limits Established Date: Not Complete
 Original Letting Date: 02/22/2019
 Current Letting Date: 02/22/2019
 Construction Season: 2019
 Estimated Substantial Completion: Fall 2019



Minnesota Department of Transportation
 District 8
 2505 Transportation Road
 (320) 231-5195

District Engineer: Jon Huseby
Project Manager: Nick Klisch

Revised Date: 12/15/2015