


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 7315
TRUNK HIGHWAY 55
COUNTY Stearns
DISTRICT 8A

LIMITS: W. Co. Line - Jct. T.H. 15 in Kimball Prairie
Ref. Pt. 127+00.714 - 131+00.973.



YEAR BUILT	PROJECT N ^o	DESCRIPTION			REMARKS	CODE N ^o
		TYPE	WIDTH	THICKNESS		
C	7315-03	Sand-Grav. Sub-base Bit. Stab. Base Plant Mix Bit.	32' 32' 24'	0'-8" 4'-6" 2"		
C	1954 A.F.E. 907	Seeding				
M	1956 A.F.E. 605	Bit. Seal Coat	24'		RC-5, 11886 Gal. Agg. 440 C.Y.	
M	1976 7315-06 HHS 022-1 (50)	ASPH. CONC. OVERLAY	24'	5/8"		
C	1974 7315-05 FO22-1(45)	Pl. Mix Bit. SURF. WORKING SURF. SURF. TURN LANES	24'	3"		
M	1984 7315 SF	Spot Bit. Overlay	26'	1 1/2"	Sp. 2341 297 Tons	
C	1989 7303-40	Grading Bit. Overlay	24'	1 1/2"	Spec. 2331 Spec. 2341	
C	1999 7315-09	Milling Bit. Overlay	24'	2" 3/2"	Spec. 2350	
M	2004 8823-58	Bit. Seal Coat	24'		F3	
S	2004 7316-11	Milling Surfacing Turn Lane Const.	24'	1.5" 3"	Spec. 2360	
S	2004 7315-10	Grading Bit. Surfacing Bridge 73031	115' 24'	7"	Spec. 2360	
M	2010 8823-159	Bit. Seal Coat	24'		FA-2	

1	4.27	
2		
3	4.27	
4	3.723	0.279
5	4.27	
6		0.136
7		0.168
8	4.112 Mi	
9	4.126 Mi	
10		0.158 mi
11	0.97 Mi.	
12		0.148 Mi
13		
14		

YEARS		TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
FROM	TO		ROWY. MI.	BR. MI.	ROWY. MI.	BR. MI.	ROWY. MI.	BR. MI.	ROWY. MI.	BR. MI.

REMARKS: See Sheet No. 1